

Break ground early June 2024

Pour Footings 3<sup>rd</sup> week of June

Pour Walls between 3<sup>rd</sup> week and first week of July

Backfill and sub slab plumbing and mechanicals 2<sup>nd</sup> week of July

Slabs 2<sup>nd</sup> or 3<sup>rd</sup> week of July

Framing last week of July through Late August

Mechanical rough in phase September

Insulation October

Exterior siding, roofing, trim September – December

Drywall and interior painting November- December

Interior trim and finish work January February

Punch list and finish work February to end of March